



CAPITAL PROJECT STATUS UPDATE

Loretto Abbey Catholic Secondary School

An addition and a retrofit of the existing heritage building.

September 2021 Progress Summary: A Project Management firm has been appointed and a Request for Proposals for the services of an Architect is underway. It is anticipated that an Architect will be retained in November and a Visioning Session with the school community be held within four weeks of the Architect starting the design work.

The replacement of the heating system is proceeding independently from this project and progress updates have been provided through the school.

Anticipated Occupancy Date: January 6, 2025

Upcoming Meetings/Milestones:	Date:
<i>Next Meeting:</i> Visioning Session	Dec 1, 2021
<i>Latest Milestone Achieved:</i> Consultant RFP Issued	Sep 8, 2021
<i>Next Steps:</i> Consultant Appointed	Nov 11, 2021 (<i>anticipated</i>)
Technical Studies	Nov 15, 2021

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.

<https://www.tcdsb.org/schools/lorettoabbey/News/new-construction/Pages/Default.aspx>