



CAPITAL PROJECT STATUS UPDATE

St. John Vianney Catholic School

Renovation for three-room childcare.

September 2022 Progress Summary: A the pre-tender cost estimate has been received and a request for Ministry Approval to Proceed (ATP) is in progress. Once approval is received, the construction work will go to tender.

Anticipated Occupancy Date: October 31, 2023

This date is subject to receipt of Ministry Approval to Proceed by Dec. 2022.

Upcoming Meetings/Milestones:	Date:
<i>Next Meeting:</i> Construction Start-Up with Contractor	Feb 2, 2023 <i>(anticipated)</i>
<i>Latest Milestone Achieved:</i> Pre-Tender Cost Estimate	Mar 17, 2022
<i>Next Steps:</i> Ministry of Education Approval to Proceed	Dec 20, 2022 <i>(anticipated)</i>
Construction Tender Issued	Jan 2, 2023 <i>(anticipated)</i>

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.
<https://www.tcdsb.org/schools/stjohnvianney/ChildCareCentre/Pages/default.aspx>