



CAPITAL PROJECT STATUS UPDATE

Josyf Cardinal Slipyj

Traffic study to mitigate conflict between school buses, parent drop-off and pedestrian crossing on West Deane Park Drive corridor

September 2022 Progress Summary: Following review of the draft report, the Traffic Study was expanded to include options for a parent drop-off loop on the school property. Board staff are reviewing with the school administration to determine the preferred option and a School Community Consultation to review these plans will be scheduled for the end of October.

Anticipated Study Completion Date: October 31, 2022

Upcoming Meetings/Milestones:	Date:
<i>Next Meeting:</i> Option review with School Administration	Oct 12, 2022
<i>Latest Milestone Achieved:</i> Feasibility Study Completed	Sep 23, 2022
<i>Next Steps:</i> School Community Consultation Meeting	Oct 26, 2022 (anticipated)
Consultant RFP Issued	Nov 18, 2022 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.

<https://www.tcdsb.org/schools/josyfcardinalslipyj/news/new-construction/Pages/default.aspx>