

## CAPITAL PROJECT STATUS UPDATE

## **Loretto Abbey Catholic Secondary School**

An addition to and a retrofit of the existing heritage building.

January 2023 Progress Summary: To date only partial comments have been received from the City of Toronto in response to the Site Plan Approval application from July 2022. Until full comments are received further design development is on hold. The return of comments is well outside the stated timelines and Board staff is working to have City Departments prioritise and expedite their review.

A request for Approval to Proceed with the demolition of the Infirmary Building was submitted to the Ministry of Education. Demolition of the Infirmary is planned for the summer of 2023.

## **Anticipated Occupancy Date**: January 5, 2026

This date is subject to receipt of Ministry Approval to Proceed and Municipal Site Plan Approval by April 2024.

Upcoming Meetings/Milestones:		Date:
Next Meeting:	Site Plan Review with City	TBD
Latest Milestor	ne Achieved: Request for Approval to Proceed - Demo	Jan 4, 2023
Next Steps:	Ministry of Education Approval to Proceed - Demo	Apr 28, 2023 (anticipated)
	Site Plan Approval 2nd Submission	TBD

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos. https://www.tcdsb.org/o/lorettoabbey/page/construction-updates