



CAPITAL PROJECT STATUS UPDATE

Loretto Abbey Catholic Secondary School

An addition to and a retrofit of the existing heritage building.

June 2023 Progress Summary: As new water and hydro service connections could not be guaranteed for start of school, the demolition of the infirmary building will not proceed until next spring/summer.

A second submission of the Site Plan Application, responding to City comments from the original submission, will be made by the end of June.

User Group consultations with both school and central Board staff to review layout and other requirements for instructional spaces are taking place prior to the end of the school year.

Anticipated Occupancy Date: January 5, 2026

This date is subject to receipt of Ministry Approval to Proceed and Municipal Site Plan Approval by April 2024

Upcoming Meetings/Milestones:

Date:

<i>Next Meeting:</i> School Community Consultation	Jun 19, 2023
<i>Latest Milestone Achieved:</i> Site Plan Approval Submission	Jan 4, 2023
<i>Next Steps:</i> Site Plan Approval 2nd Submission	Jun 30, 2023 (anticipated)
Preliminary Cost Estimate	Nov 1, 2023 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.

<https://www.tcdsb.org/o/lorettoabbey/page/construction-updates>