



## CAPITAL PROJECT STATUS UPDATE

### **Loretto Abbey Catholic Secondary School**

An addition to and a retrofit of the existing heritage building.

**September 2023 Progress Summary:** User Group consultations with both school and central Board staff to review layout and other requirements for instructional spaces are complete. A Local Design Committee meeting has been scheduled for Oct 10 to present the final school design. The meeting invite will be extended to the larger school community.

Partial comments on the second Site Plan Approval submission have been received from City Planning. The consultant team is reviewing, and a third submission is anticipated for the new year.

A request for approval to proceed with demolition of the infirmary is being submitted to the Ministry of Education.

**Anticipated Occupancy Date:** January 5, 2026

*This date is subject to receipt of Ministry Approval to Proceed and Municipal Site Plan Approval by April 2024*

<b>Upcoming Meetings/Milestones:</b>	<b>Date:</b>
--------------------------------------	--------------

<i>Next Meeting:</i> Local Design Committee (LDC)	Oct 10, 2023
---	--------------

<i>Latest Milestone Achieved:</i> Site Plan Approval 2nd Submission	Jul 25, 2023
---	--------------

<i>Next Steps:</i> Construction Documents 25%	Jan 26, 2024 <i>(anticipated)</i>
---	--------------------------------------

Site Plan Approval 3rd Submission	Jan 31, 2024 <i>(anticipated)</i>
-----------------------------------	--------------------------------------

Refer to [www.tcdsb.org/GlossaryofTerms](http://www.tcdsb.org/GlossaryofTerms) for a glossary of terms under Meetings and Milestones

**Visit the school web page for all status updates, design drawings and progress photos.**

<https://www.tcdsb.org/o/lorettoabbey/page/construction-updates>