



CAPITAL PROJECT STATUS UPDATE

Loretto Abbey Catholic Secondary School

An addition to and a retrofit of the existing heritage building.

January 2024 Progress Summary: User Group consultations with both school and central Board staff to review layout and other requirements for instructional spaces are complete. A Local Design Committee meeting was held on Oct 10 to present the final school design.

The consultant team is reviewing the comments for the Site Plan Approval.

A request for approval to proceed with demolition of the infirmary has been submitted to the Ministry of Education remains under review.

Anticipated Occupancy Date: September 2026

This date is subject to receipt of Ministry Approval to Proceed and Municipal Site Plan Approval by April 2024

Upcoming Meetings/Milestones:

Date:

<i>Next Meeting:</i> Site Plan Review with City	Feb 28, 2024
<i>Latest Milestone Achieved:</i> Construction Documents 50%	Dec 15, 2023
<i>Next Steps:</i> Demolition Tender – Infirmary	Mar 19, 2024 <i>(anticipated)</i>
Site Plan Approval 3rd Submission <i>(subject to receipt of City comments)</i>	TBD

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.

<https://www.tcdsb.org/o/lorettoabbey/page/construction-updates>