



CAPITAL PROJECT STATUS UPDATE

St. Albert Catholic School

Five-room childcare addition

September 2022 Progress Summary: Following discussion with City of Toronto Planning, the project has been granted relief from the municipal Site Plan Approval (SPA) process. This relief will shorten the anticipated timeline to start of construction and to occupancy. Construction drawings and documentation are progressing.

Anticipated Occupancy Date: March 14, 2025

This date is subject to receipt of Ministry Approval to Proceed by April 2023

Upcoming Meetings/Milestones:	Date:
<i>Next Meeting:</i> Local Design Committee (LDC)	TBD
<i>Latest Milestone Achieved:</i> Confirmation SPA- not required	Jul 22, 2022
<i>Next Steps:</i> Construction Documents 25%	Nov 25, 2022 (anticipated)
Pre-Tender Cost Estimate	Jan 13, 2023 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.
<https://www.tcdsb.org/schools/stalbert/ChildCareCentre/Pages/default.aspx>