



## CAPITAL PROJECT STATUS UPDATE

### St. Gerald Catholic School

Three-room childcare addition.

**September 2022 Progress Summary:** The City has issued the remaining permits for the new addition.

Approval to Proceed to Tender (ATP) from the Ministry of Education has not yet been received. The anticipated occupancy has been adjusted to reflect this. Once approval is received, the construction drawings will be completed for tendering.

**Anticipated Occupancy Date:** March 29, 2024

*This date is subject to receipt of Ministry Approval to Proceed by November 2022.*

#### Upcoming Meetings/Milestones:

#### Date:

---

<i>Next Meeting:</i> Good Neighbour Construction Information Session	TBD
<i>Latest Milestone Achieved:</i> Building Permit Issued	Jul 5, 2022
<i>Next Steps:</i> Ministry of Education Approval to Proceed	Oct 31, 2022 <i>(anticipated)</i>
Construction Tender Issued	Jan 5, 2023 <i>(anticipated)</i>

Refer to [www.tcdsb.org/GlossaryofTerms](http://www.tcdsb.org/GlossaryofTerms) for a glossary of terms under Meetings and Milestones

**Visit the school web page for all status updates, design drawings and progress photos.**

<https://www.tcdsb.org/schools/stgerald/News/Pages/new-child-care-centre.aspx>