



CAPITAL PROJECT STATUS UPDATE

St. John Henry Newman Catholic Secondary School

Replacement secondary school for 1100 students.

June 2025 Progress Summary:

Full Site Plan Approval remains outstanding. Notice of Approval Conditions (NOAC) with conditions was issued on May 02, 2025. Demolition permits have been applied for in anticipation of work commencing in 2025.

Project was tendered and a low bidder has been confirmed, however the bid price has significantly exceeded the approved funding for the project. An application for additional funding was submitted before Christmas and remains under review by the Ministry.

Anticipated Occupancy Date: TBD

As the project is not yet in construction, at this time, we are unable to provide a specific opening date

Upcoming Meetings/Milestones:	Date:
<i>Next Meeting:</i> Good Neighbour Construction Information Session	<i>TBD</i>
<i>Latest Milestone Achieved:</i> SPA Notice of Approval Conditions (NOAC)	May 2, 2025
<i>Next Steps:</i> Ministry of Education Approval to Proceed	<i>Summer 2025 (anticipated)</i>
Construction Tender Awarded	<i>Summer 2025 (anticipated)</i>

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.

<https://www.tcdsb.org/o/stjohnhenrynewman/page/construction-updates>