



CAPITAL PROJECT STATUS UPDATE

St. Jude Catholic School

Retrofit and addition for one room childcare expansion

September 2022 Progress Summary: A final design review meeting was held with the School Administration on June 7, 2022. The architect has been developing contract documents and a pre-tender cost estimate is expected mid-October. A request for Approval to Proceed to tender will be submitted to the Ministry once the costing is received and reviewed.

Anticipated Occupancy Date: January 2, 2024

This date is subject to receipt of Ministry Approval to Proceed by January 2023.

Upcoming Meetings/Milestones:

Date:

<i>Next Meeting:</i> Good Neighbour Construction Information Session	Mar 30, 2023 <i>(anticipated)</i>
<i>Latest Milestone Achieved:</i> Construction Documents 50%	Sep 1, 2022
<i>Next Steps:</i> Construction Documents 75%	Oct 14, 2022
Pre-Tender Cost Estimate	Oct 28, 2022 <i>(anticipated)</i>

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.

<https://www.tcdsb.org/schools/stjude/news/Pages/new-child-care-centre.aspx>