

CAPITAL PROJECT STATUS UPDATE

St. Leo / St. Louis Catholic Schools

Replacement elementary school for 500 students with a 3-room childcare addition.

June 2021 Progress Summary: A request for Approval to Proceed to tender has been submitted to the Ministry of Education with a request for additional funding for unique site costs. The TDSB and the TCDSB have agreed in principal on a land deal that will provide the required parking for the new school and it is expected that NOAC will be issued by the City after a final SPA submission.

Students will be relocated to the former Christ the King site for September 2021. Anticipated construction start is late fall 2021.

Anticipated Occupancy Date: January 3, 2023

Upcoming Meetings/Milestones:		Date:
Next Meeting:	Good Neighbour Construction Information Session	TBD
Latest Mileston	e Achieved: Building Permit Application Submitted	May 14, 2021
Next Steps:	SPA Notice of Approval Conditions (NOAC)	Jul 19, 2021 (anticipated)
	Ministry of Education Approval to Proceed	Aug 20, 2021 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos. https://www.tcdsb.org/schools/stleo/News/Pages/New-Construction.aspx