



CAPITAL PROJECT STATUS UPDATE

St. Leo Catholic School

Replacement elementary school for 500 students with EarlyON and a 3-room childcare.

January 2023 Progress Summary: Notice of Approval Conditions for Site Plan Approval was received from the City at the end of November and conditional permits were issued December 7, 2022. Demolition and abatement work is progressing on site, with excavations for foundation and site service work scheduled to commence mid-February, weather permitting.

The Board approved the TDSB land acquisition and easement registration on June 1, 2022, and staff are progressing through the appropriate stages to finalize the agreement.

Anticipated Occupancy Date: September 3, 2024

Upcoming Meetings/Milestones:	Date:
<i>Next Meeting:</i> Site Meetings every 2 weeks	Feb 14, 2023
<i>Latest Milestone Achieved:</i> SPA Notice of Approval Conditions (NOAC)	Nov 25, 2022
<i>Next Steps:</i> Construction 25%	Apr 17, 2023 (anticipated)
Construction 50%	Oct 16, 2023 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.

<https://www.tcdsb.org/o/stleo/page/construction-updates>