



CAPITAL PROJECT STATUS UPDATE

Unnamed Baycrest Ave. School

New elementary school for 504 students.

June 2024 Progress Summary: Comments from the 3rd Site Plan Approval (SPA) application submission were received Feb. 14. Additional site studies are currently being performed and a resubmission is expected to be this summer for the new building design.

A demolition permit was submitted on May 9 and a cost estimate received May 29. A submission for Ministry Approval to Proceed (ATP) has been submitted for the demolition. Once received, the project will be tendered for demolition.

Anticipated Opening Date: September 8, 2026

This date is subject to receipt of Ministry Approval to Proceed and Municipal Site Plan Approval by August 2024.

Upcoming Meetings/Milestones:

Date:

<i>Next Meeting:</i>	Site Plan Review with City	Jul 15, 2024 (anticipated)
<i>Latest Milestone Achieved:</i>	Pre-Tender Cost Estimate (Demolition)	May 29, 2024
<i>Next Steps:</i>	Ministry Approval to Proceed (Demolition)	Aug 15, 2024 (anticipated)
	Construction Tender Issued (Demolition)	Sep 16, 2024 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.

<https://www.tcdsb.org/o/stmargaret/page/construction-updates>