

## CAPITAL PROJECT STATUS UPDATE

## St. Michael Choir School

Replacement school with choir program for 300 students grades 3-12.

**March 2022 Progress Summary:** Following the review by the Local Design Committee (LDC) of the redesigned building layout on October 4, 2021, a submission to the City of Toronto for Site Plan Control Application (SPA) has been made. The Design Team is progressing the construction documents based on City comments.

Anticipated Occupancy Date: January 5, 2026

This date is subject to receipt of Ministry Approval to Proceed and Municipal Site Plan Approval by July 2023.

Upcoming Meetings/Milestones:		Date:
Next Meeting:	Committee of Adjustment	TBD
Latest Milestone	Achieved: Site Plan Approval Submission	Dec 1, 2021
Next Steps:	Construction Documents 50%	Mar 31, 2022 (anticipated)
	Construction Documents 75%	May 31, 2022

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos. https://www.tcdsb.org/schools/stmichaelchoir/new-school-construction/Pages/default.aspx