



CAPITAL PROJECT STATUS UPDATE

St. Michael Choir School

Replacement school with choir program for 300 students grades 3-12.

June 2022 Progress Summary: The design team is meeting with City of Toronto officials to resolved comments on the Site Plan Approval Application (SPA) prior to a revised submission. Documentation is also being prepared for an application to the Committee of Adjustments for minor variances.

The Archdiocese and School Board are reviewing the most recent cost estimate and a revised approval to proceed will be submitted to the Ministry of Education.

Anticipated Occupancy Date: January 5, 2026

This date is subject to receipt of Ministry Approval to Proceed and Municipal Site Plan Approval by July 2023.

Upcoming Meetings/Milestones:

Date:

<i>Next Meeting:</i> Committee of Adjustment	TBD
<i>Latest Milestone Achieved:</i> Preliminary Cost Estimate	May 30, 2022
<i>Next Steps:</i> Site Plan Approval 2nd Submission	Jun 24, 2022 <i>(anticipated)</i>
Construction Documents 75%	Jun 30, 2022 <i>(anticipated)</i>

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.
<https://www.tcdsb.org/schools/stmichaelchoir/new-school-construction/Pages/default.aspx>