



CAPITAL PROJECT STATUS UPDATE

St. Michael Choir School

Replacement school with choir program for 300 students grades 3-12.

September 2021 Progress Summary: Following the redesign of the building layout and a revision to the construction cost estimate, the internal design/program was reviewed with the Principal and Superintendent. Documents for Site Plan Control Application (SPA) are being readied and a Local Design Committee (LDC) meeting to review the redesign has been scheduled.

Anticipated Occupancy Date: January 2, 2024

Upcoming Meetings/Milestones:

Date:

<i>Next Meeting:</i> Local Design Committee (LDC)	Oct 4, 2021
<i>Latest Milestone Achieved:</i> Schematic Design	Aug 31, 2021
<i>Next Steps:</i> Site Plan Approval Submission	Sep 30, 2021 (anticipated)
Construction Documents 25%	Oct 31, 2021

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.
<https://www.tcdsb.org/schools/stmichaelchoir/new-school-construction/Pages/default.aspx>