

CAPITAL PROJECT STATUS UPDATE

St. Michael Choir School

Replacement school with choir program for 300 students grades 3-12.

September 2022 Progress Summary: The design team met with City of Toronto officials in August to resolve comments on the first Site Plan Control Approval to assist with a revised submission. Preparations for an application to the Committee of Adjustments for minor variances are being made.

The Archdiocese and School Board are reviewing the most recent cost estimate and a revised request for unique site costs will be submitted to the Ministry of Education.

Anticipated Occupancy Date: January 5, 2026

This date is subject to receipt of Ministry Approval to Proceed and Municipal Site Plan Approval by July 2023.

Upcoming Meetings/Milestones:		Date:
Next Meeting:	Committee of Adjustment	TBD
Latest Milestone Achieved: Construction Documents 75%		Jun 30, 2022
Next Steps:	Site Plan Approval 2nd Submission	Oct 17, 2022 (anticipated)
	Pre-Tender Cost Estimate	Oct 31, 2022 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos. https://www.tcdsb.org/schools/stmichaelchoir/new-school-construction/Pages/default.aspx