



CAPITAL PROJECT STATUS UPDATE

St. Michael Choir School

Replacement school with choir program for 300 students grades 3-12.

June 2023 Progress Summary: The design team is finalizing a revised Site Plan Approval (SPA) submission in response to the City's review comments. An application to the Committee of Adjustments for minor variances is also underway. Once the pre-tender cost estimate is completed a revised request for additional funding and Approval to Proceed will be submitted to the Ministry of Education.

Anticipated Occupancy Date: January 5, 2026

This date is subject to receipt of Ministry Approval to Proceed and Municipal Site Plan Approval by November 2023.

Upcoming Meetings/Milestones:	Date:
<i>Next Meeting:</i> Committee of Adjustment	TBD
<i>Latest Milestone Achieved:</i> Construction Documents 75%	Jun 30, 2022
<i>Next Steps:</i> Pre-Tender Cost Estimate	Jun 30, 2023 (anticipated)
Ministry of Education Approval to Proceed Submission	Aug 18, 2023 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.

<https://www.tcdsb.org/o/stmichaelchoir/page/construction-updates>