



CAPITAL PROJECT STATUS UPDATE

St. Michael Choir School

Replacement school with choir program for 300 students grades 3-12.

September 2023 Progress Summary: Review comments from the third Site Plan Approval submission have been received from City Planning. A final submission is being prepared.

The 80% contract document costing has been completed and is under review with the Archdiocese. A request for additional funding and Approval to Proceed (ATP) to tender will be submitted to the Ministry of Education.

Anticipated Occupancy Date: September 8, 2026

This date is subject to receipt of Ministry Approval to Proceed and Municipal Site Plan Approval by April 2024.

Upcoming Meetings/Milestones:	Date:
--------------------------------------	--------------

<i>Next Meeting:</i> Committee of Adjustment	TBD
<i>Latest Milestone Achieved:</i> Pre-Tender Cost Estimate	Sep 28, 2023
<i>Next Steps:</i> Request for Unique Site Cost Funding	Nov 17, 2023 <i>(anticipated)</i>
SPA Notice of Approval Conditions (NOAC)	Dec 11, 2023 <i>(anticipated)</i>

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.
<https://www.tcdsb.org/o/stmichaelchoir/page/construction-updates>