



PROJECT STATUS UPDATE

St. Norbert Catholic School

Site expansion and improvement project

September 2022 Progress Summary: Construction is progressing as scheduled. The new parking lot was turned over to the school on September 7, 2022, with approved barriers and walkways for staff and students to allow school operations to proceed while construction continues. Turn over of the kindergarten yard and junior play area (area north of the school) and is scheduled for October 14, 2022.

One upgraded portable is to be returned to site in late October with students allowed to use it in early November 2022.

Anticipated Completion Date: November 25, 2022

Upcoming Meetings/Milestones:

Date:

<i>Next Meeting:</i> Site Meetings every 2 weeks	Oct 18, 2022
<i>Latest Milestone Achieved:</i> Construction Documents 50%	Sep 16, 2022
<i>Next Steps:</i> Construction Documents 75%	Oct 28, 2022 (anticipated)
Substantial Performance (97%)	Nov 25, 2022 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.
<https://www.tcdsb.org/schools/stnorbert/whatsnew/new-construction/Pages/Default.aspx>