



CAPITAL PROJECT STATUS UPDATE

Loretto Abbey Catholic Secondary School

An addition to and a retrofit of the existing heritage building.

June 2022 Progress Summary: The Schematic Design was reviewed with the LDC at the June 7 meeting and the design team is progressing this design for the Municipal Site Plan Approval submission anticipated for the beginning of July. An information meeting for neighbours of the school is being planned to coincide with the SPA submission.

Anticipated Occupancy Date: January 5, 2026

This date is subject to receipt of Ministry Approval to Proceed and Municipal Site Plan Approval by April 2024.

Upcoming Meetings/Milestones:

Date:

<i>Next Meeting:</i> Neighbour Information Session	Jul 5, 2022
<i>Latest Milestone Achieved:</i> Schematic Design	Jun 7, 2022
<i>Next Steps:</i> Site Plan Approval Submission	Jul 8, 2022 (anticipated)
Schematic Design	Aug 31, 2022 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.

<https://www.tcdsb.org/schools/lorettoabbey/News/new-construction/Pages/Default.aspx>