



CAPITAL PROJECT STATUS UPDATE

St. Dominic Savio Catholic School

Three-room child care addition

September 2022 Progress Summary: A request for additional funding for unique site costs and for approval to proceed to tender is being prepared for the Ministry of Education. Once approval is received the project will be tendered for construction.

Anticipated Occupancy Date: May 31, 2024

This date is subject to receipt of Ministry Approval to Proceed by January 2023

Upcoming Meetings/Milestones:	Date:
-------------------------------	-------

<i>Next Meeting:</i>	Construction Start-Up with Contractor	TBD
<i>Latest Milestone Achieved:</i>	Construction Documents 75%	Apr 29, 2022
<i>Next Steps:</i>	Request for Unique Site Cost Funding	Oct 28, 2022 (anticipated)
	Ministry of Education Approval to Proceed	Jan 20, 2023 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.

<https://www.tcdsb.org/schools/stdominicsavio/News/Pages/new-child-care-centre.aspx>