



CAPITAL PROJECT STATUS UPDATE

St. Elizabeth Catholic School

Replacement School for 600 students with a 5-room childcare

September 2022 Progress Summary: The Ministry of Education announced funding of \$19.3M for a new school and childcare on April 26, 2022. Award of the consultant contract is anticipated following Board approval on October 20. A visioning session with the school community will be scheduled once the consultant contract has been awarded.

Anticipated Occupancy Date: September 7, 2027

Upcoming Meetings/Milestones:	Date:
<i>Next Meeting:</i> Visioning Session	Dec 6, 2022 (anticipated)
<i>Latest Milestone Achieved:</i> Ministry Space Plan Template Approved	Aug 24, 2022
<i>Next Steps:</i> Consultant Appointed	Oct 20, 2022
Conceptual Design	Jan 31, 2023 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.
<https://www.tcdsb.org/o/stelizabeth/page/construction-updates>