

CAPITAL PROJECT STATUS UPDATE

St. Leo Catholic School

Replacement elementary school for 500 students with EarlyON and a 3-room childcare.

March 2022 Progress Summary: Final clarifications have been submitted to the Ministry and Approval to Proceed to tender is expected. The TDSB and the TCDSB agreement on acquisition/redevelopment of adjacent TDSB lands has been finalized and will be recommended for approval to the Board of Trustees.

The final Site Plan Approval submission was submitted to City Planning at the end of the November, but NOAC remains outstanding.

Subject to receipt of Ministry and Municipal approvals in March the project will be issued for tender and construction would begin in July 2022.

Anticipated Occupancy Date: January 2, 2024

This date is subject to receipt of Ministry Approval to Proceed and Municipal Site Plan Approval by March 2022

Upcoming Meetings/Milestones:		Date:
<i>Next Meeting:</i> Session	Good Neighbour Construction Information	TBD
Latest Milestone Achieved: Site Plan Approval Final Submission		Nov 29, 2021
Next Steps:	SPA Notice of Approval Conditions (NOAC)	Mar 31, 2022 (anticipated)
	Ministry of Education Approval to Proceed	Mar 31, 2022 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos. https://www.tcdsb.org/schools/stleo/News/Pages/New-Construction.aspx