



## CAPITAL PROJECT STATUS UPDATE

### St. Leo / St. Louis Catholic Schools

Replacement elementary school for 500 students with a 3-room childcare addition.

**April 2021 Progress Summary:** Building permit application has been submitted and construction drawings are being completed for tender. A request for Approval to Proceed to tender has been submitted to the Ministry of Education with a request for additional funding for unique site costs. The TDSB and the TCDSB have agreed in principal on a land deal that will provide the required parking for the new school and it is expected that NOAC will be issued by the City. Anticipated construction start is this fall 2021.

**Anticipated Occupancy Date:** January 3, 2023

<b>Upcoming Meetings/Milestones:</b>	<b>Date:</b>
<i>Next Meeting:</i> Good Neighbour Construction Information Session	TBD
<i>Latest Milestone Achieved:</i> Building Permit Application Submitted	Jan 28, 2021
<i>Next Steps:</i> SPA Notice of Approval Conditions (NOAC)	May 14, 2021 (anticipated)
Ministry of Education Approval to Proceed	Aug 20, 2021 (anticipated)

Refer to [www.tcdsb.org/GlossaryofTerms](http://www.tcdsb.org/GlossaryofTerms) for a glossary of terms under Meetings and Milestones

**Visit the school web page for all status updates, design drawings and progress photos.**  
<https://www.tcdsb.org/schools/stleo/News/Pages/New-Construction.aspx>