



CAPITAL PROJECT STATUS UPDATE

St. Leo / St. Louis Catholic Schools

Replacement elementary school for 500 students with EarlyON and a 3-room childcare.

September 2021 Progress Summary: A request for Approval to Proceed to tender has been submitted to the Ministry of Education with a request for additional funding for unique site costs. The TDSB and the TCDSB have agreed in principal on a land deal that will provide the required parking for the new school and it is expected that NOAC will be issued by the City after a final SPA submission. Building permit applications have been submitted to the City as well as Toronto Public Health and Ministry childcare design approvals have been submitted.

Staff and students have relocated to the former Christ the King site for the 2021/22 school year. Anticipated construction start is late fall 2021.

Anticipated Occupancy Date: January 3, 2023

| Upcoming Meetings/Milestones: | Date: |
|--|-------------------------------|
| <i>Next Meeting:</i> Good Neighbour Construction Information Session | TBD |
| <i>Latest Milestone Achieved:</i> Construction Documents 95% | Aug 27, 2021 |
| <i>Next Steps:</i> Site Plan Approval Final Submission | Oct 8, 2021 (anticipated) |
| Ministry of Education Approval to Proceed | Oct 29, 2021 (anticipated) |

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.
<https://www.tcdsb.org/schools/stleo/News/Pages/New-Construction.aspx>