



CAPITAL PROJECT STATUS UPDATE

St. Leo Catholic School

Replacement elementary school for 500 students with EarlyON and a 3-room childcare.

June 2022 Progress Summary: Ministry Approval to Proceed to tender was received on April 26 and the construction work was tendered in May. The bids received exceeded the approved funding for the project. A request for additional funding is being prepared and award of the construction contract is anticipated for July.

The Board approved the TDSB land acquisition and easement registration on June 1, 2022 and staff are progressing through the appropriate stages to finalize the agreement.

Anticipated Occupancy Date: March 25, 2024

This date is subject to receipt of Ministry Approval to Proceed by July 2022

Upcoming Meetings/Milestones:	Date:
<i>Next Meeting:</i> Good Neighbour Construction Information Session	TBD
<i>Latest Milestone Achieved:</i> Construction Tender Issued	May 5, 2022
<i>Next Steps:</i> Ministry of Education Approval to Proceed	Jul 29, 2022 (anticipated)
Construction Started	Aug 19, 2022 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.
<https://www.tcdsb.org/schools/stleo/News/Pages/New-Construction.aspx>