



November 8, 2016

St. Paschal Baylon Catholic School
15 Paschal Court
Willowdale, ON
M2M 1X6

Attention: Vince Stellato, Principal

Re: St. Paschal Baylon Catholic School – Expanded Addition
Capital Status of the Project for October 2016

Capital Development continues to work on the expanded addition for St. Paschal Baylon. The status of the project is:

- The construction of the new addition is now well underway with footings and foundation walls partially in place;
- Unexpected buried services interfering with foundation structure and upgrading of existing subpar stormwater and sewer drain systems have delayed progress of the foundations and the completion of the construction;
- The consultant is preparing a final submission to the City for the week of November 7, 2016 to satisfy all of the Site Plan Agreement conditions;
- The project team is currently reviewing options for scheduling the sprinkler and ductworks in the existing school; This may involve moving the students from the existing second floor into the addition once it is complete and completing the existing second floor work prior to relocating all students from the portables;
- The portables will be removed and landscaping work will be completed once the addition and existing building work are completed, likely in the spring/summer of 2018.

Please share this information with your school community. Please also advise parents to check the Board website at

<http://www.tcdsb.org/schools/stpaschalbaylon/News/SchoolRenovations/Pages/default.aspx> for updated information on the project.

Yours truly,

Deborah Friesen, OAA, LEED AP
Senior Coordinator, Capital Development

Copy: A. Sangiorgio, Associate Director - Planning & Facilities
M. Puccetti, Superintendent of Facilities Services
P. Aguiar, School Superintendent
M. Rizzo, Trustee
L. Kahssay, Project Supervisor
J. Yan, Sr. Coordinator – Communications
E. Szekeres Milne / A. Winterhoff - Communications