



February 9, 2017

St. Paschal Baylon Catholic School  
15 Paschal Court  
Willowdale, ON  
M2M 1X6

Attention: Vince Stellato, Principal

**Re: St. Paschal Baylon Catholic School – Expanded Addition**  
**Capital Status of the Project for January 2017**

Capital Development continues to work on the addition to St. Paschal Baylon Catholic School. The status of the project is:

- The construction is progressing with the ground floor block wall installation;
- The main mechanical underground lines are complete;
- Framing and plumbing works in the hoarded areas of the existing 2nd floor are complete;
- Installation of the structural steel columns is scheduled for this month along with ground floor mechanical rough-in;
- A meeting between the TCDSB and City officials was held on Feb. 7, 2017, to resolve the final Site Plan Agreement conditions; we expect registration of the Site Plan Agreement shortly;
- The installation of the water tanks below the parking lot is scheduled to start in May 2017; this requires that the parking lot be off limits between mid-May and early September 2017;
- The installation of a sprinkler system for the ground floor of the existing school is scheduled for the summer of 2017; and the sprinkler system and ductwork for the 2nd floor of the existing school scheduled for 2018;
- The portables will be removed and the landscaping work completed once the addition and works in the existing building are complete, which is expected in the spring/summer of 2018.

**Please share this information with your school community.** Please also advise parents to check the Board website at

<http://www.tcdsb.org/schools/stpaschalbaylon/News/SchoolRenovations/Pages/default.aspx> for updated information on the project.

Yours truly,

Deborah Friesen, OAA, LEED AP  
Senior Coordinator, Capital Development

Copy: A. Sangiorgio, Associate Director, Planning & Facilities  
P. Aguiar, School Superintendent  
L. Kahssay, Project Supervisor  
K. Elgharbawy, Sr. Coordinator, Maintenance & Energy  
J. Yan, Sr. Coordinator, Communications

M. Puccetti, Superintendent of Facilities Services  
M. Rizzo, Trustee  
M. Zlomislic, Sr. Manager of Capital Development  
A. Rashid, Senior Coordinator, Operations  
E. Szekeres Milne/A. Winterhoff, Communications