

December 8, 2016

St. Paschal Baylon Catholic School 15 Paschal Court Willowdale, ON M2M 1X6

Attention: Vince Stellato, Principal

Re: St. Paschal Baylon Catholic School – Expanded Addition Capital Status of the Project for November 2016

Capital Development continues to work on the addition to St. Paschal Baylon Catholic school. The status of the project is:

- ➤ The construction is progressing with 75-80% of foundation walls, including above grade portions of the foundation wall, and footings completed as well as most of the backfilling and stormwater system;
- ➤ The consultant has now sent a revised final submission to the City to satisfy all of the Site Plan Agreement conditions; City staff are reviewing and we expect registration of the Site Plan Agreement shortly;
- > The installation of a sprinkler system for the ground floor of the existing school is scheduled for the summer of 2017;
- The sprinkler system and ventilation ductwork for the 2nd floor of the existing school will be installed in 2018 after the addition is complete and students can be moved from the 2nd floor into the addition;
- The portables will be removed and the landscaping work completed once the addition and works in the existing building are complete, which is expected in the spring/summer of 2018.

Please share this information with your school community. Please also advise parents to check the Board website at

http://www.tcdsb.org/schools/stpaschalbaylon/News/SchoolRenovations/Pages/default.aspx for updated information on the project.

Yours truly,

Deborah Friesen, OAA, LEED AP

Senior Coordinator, Capital Development

Copy: A. Sangiorgio, Associate Director - Planning & Facilities

P. Aguiar, School Superintendent

L. Kahssay, Project Supervisor

K. Elgharbawy, Sr. Coordinator, Maint. & Energy

J. Yan, Sr. Coordinator - Communications

M. Puccetti, Superintendent of Facilities Services

M. Rizzo, Trustee

M. Zlomislic, Sr. Manager of Capital Development

A. Rashid, Senior Coordinator, Operators

E. Szekeres Milne / A. Winterhoff - Communications