



## CAPITAL PROJECT STATUS UPDATE

### Dante Alighieri Academy

Replacement secondary school for 1300 students.

**September 2022 Progress Summary:** A meeting with the new school administration staff was held on June 30. The City has requested further changes to the site plan and following discussions with the City over the summer, a 3<sup>rd</sup> SPA submission has been issued to City Planning. A request for additional funding and Ministry Approval to Proceed (ATP) was submitted on July 22.

**Anticipated Occupancy Date:** January 6, 2025

*This date is subject to receipt of Ministry Approval to Proceed and Municipal Site Plan Approval by October 2022.*

### Upcoming Meetings/Milestones:

### Date:

<i>Next Meeting:</i> Site Plan Review with City	Oct 14, 2022 (anticipated)
<i>Latest Milestone Achieved:</i> Request for Ministry of Education Approval to Proceed	Jul 22, 2022
<i>Next Steps:</i> Ministry of Education Approval to Proceed	Oct 31, 2022 (anticipated)
SPA Notice of Approval Conditions (NOAC)	Oct 31, 2022 (anticipated)

Refer to [www.tcdsb.org/GlossaryofTerms](http://www.tcdsb.org/GlossaryofTerms) for a glossary of terms under Meetings and Milestones

**Visit the school web page for all status updates, design drawings and progress photos.**

<https://www.tcdsb.org/schools/dantealighieri/dante-redevelopment/Pages/status-updates.aspx>