



CAPITAL PROJECT STATUS UPDATE

Loretto Abbey Catholic Secondary School

An addition to and a retrofit of the existing heritage building.

September 2022 Progress Summary: The Site Plan Approval (SPA) submission was made in early July following a public meeting to present the proposed site design to the neighbouring community. Comments on the Site Plan submission have not yet been received from the City of Toronto. It is anticipated that a second SPA submission will be required once the City's comments are reviewed.

Anticipated Occupancy Date: January 5, 2026

This date is subject to receipt of Ministry Approval to Proceed and Municipal Site Plan Approval by April 2024.

Upcoming Meetings/Milestones:	Date:
<i>Next Meeting:</i> Site Plan Review with City	TBD
<i>Latest Milestone Achieved:</i> Site Plan Approval Submission	Jul 7, 2022
<i>Next Steps:</i> Schematic Design	Oct 31, 2022 (anticipated)
Site Plan Approval 2nd Submission	Nov 30, 2022 (anticipated)

Refer to www.tcdsb.org/GlossaryofTerms for a glossary of terms under Meetings and Milestones

Visit the school web page for all status updates, design drawings and progress photos.
<https://www.tcdsb.org/schools/lorettoabbey/News/new-construction/Pages/Default.aspx>