



June 26, 2018

St. Paschal Baylon Catholic School
15 Paschal Court
Willowdale, ON
M2M 1X6

Attention: Vince Stellato, Principal

Re: St. Paschal Baylon Catholic School – Expanded Addition
Status of the Capital Project for June 2018

The Board's Capital Development Department continues to work on the addition for St. Paschal Baylon Catholic School. The status of the project is as follows:

- The green roof pavers are expected soon and replacement of the existing chain link fence with a wood fence on the south property are ongoing and the contractor is preparing to start replacement of the exiting roof starting July;
- The testing and verification of the life-safety systems did not pass this month and work to correct the problem is ongoing;
- Although occupancy of the addition was not achieved on June 8th, to facilitate completion of the remaining work, the moving of furniture and equipment from the portables and the 2nd floor is commencing July 4th;
- Following the move, sprinkler and duct installations on the 2nd floor of the existing school will be carried out, as well as the installation of the storm water management system in the school yard. Playground space will remain restricted until completion of all site work;
- Every effort is being undertaken by Board staff and the consulting team, in conjunction with the City of Toronto, to achieve occupancy for September;
- The removal of the portables and the completion of the landscaping work is scheduled to start early July 2018, and the site work may run into the fall; we will continue to issue monthly updates.
- There will be communication sent out by email in August to confirm occupancy. Please monitor your emails over the summer.

Please share this information with your school community. Please also advise parents to check the Board website for updated information on the project at:

<http://www.tcdsb.org/schools/stpaschalbaylon/News/SchoolRenovations/Pages/default.aspx>

Yours truly,

Milka Zlomislic, B.E.S., B.Arch, OAA, LEED AP

Acting Senior Coordinator of Capital Development

Copy: T. Robins, Acting Associate Director Planning, Facilities and Stewardship
D. Friesen, Acting Executive Superintendent of Facilities Service
B. Leporati, Senior Manager, Planning and Admissions
K. Elgharbawy, Senior Coordinator, Maintenance & Energy
J. Yan, Senior Coordinator, Communications

M. Rizzo, Trustee
P. Aguiar, School Superintendent
L. Kahssay, Project Supervisor
A. Rashid, Senior Coordinator, Operations
E. Szekeres Milne/A. Winterhoff, Communications

