



September 8, 2017

St. Paschal Baylon Catholic School
15 Paschal Court
Willowdale, ON
M2M 1X6

Attention: Vince Stellato, Principal

Re: St. Paschal Baylon Catholic School – Expanded Addition
Status of the Capital Project for June - August 2017

Capital Development continues to work on the addition to St. Paschal Baylon Catholic School. The status of the project is as follows:

- During the summer break, major construction works were completed including the following:
 - Installation of a new sprinkler system in the ground floor as well as some demolition work and structural connection with the addition;
 - Installation of the firefighting reservoir tanks and associated infrastructure under the parking lot as well as repaving the parking lot with asphalt and required line painting;
 - Municipal service connections at both ends of the site following receipt of the Municipal service connections permit;
- The addition is progressing with all the structural steel work, roof joists, roof deck, roof level core slab, almost all of the loadbearing and non-loadbearing walls on both floors, and the slab-on-grade already installed;
- The TCDSB continues to negotiate with City staff to resolve the final Site Plan Agreement conditions;
- The portables will be removed and the landscaping work completed once the addition and work in the existing building are complete, which is expected in the spring/summer of 2018.

Please share this information with your school community. Please also advise parents to check the Board website for updated information on the project at:

<http://www.tcdsb.org/schools/stpaschalbaylon/News/SchoolRenovations/Pages/default.aspx>

Yours truly,

Deborah Friesen, OAA, LEED AP
Senior Coordinator, Capital Development

Copy: A. Sangiorgio, Associate Director, Planning & Facilities
P. Aguiar, School Superintendent
L. Kahssay, Project Supervisor
K. Elgharbawy, Sr. Coordinator, Maintenance & Energy
J. Yan, Sr. Coordinator, Communications

M. Puccetti, Superintendent of Facilities Services
M. Rizzo, Trustee
M. Zlomislic, Sr. Manager of Capital Development
A. Rashid, Senior Coordinator, Operations
E. Szekeres Milne/A. Winterhoff, Communications