



November 3, 2017

St. Paschal Baylon Catholic School
15 Paschal Court
Willowdale, ON
M2M 1X6

Attention: Vince Stellato, Principal

Re: St. Paschal Baylon Catholic School – Expanded Addition
Status of the Capital Project for October 2017

Capital Development continues to work on the addition to St. Paschal Baylon Catholic School. The status of the project is as follows:

- The addition is progressing with the installation of all exterior and interior block walls, brick veneer, windows, exterior wall spray foam, and the roofing work (except the green roof) already complete;
- Items expected to be completed soon include the interior doors, interior glazed screens and stud walls, mechanical and electrical rough-ins, including the HVAC and plumbing works, elevator installation, and exterior glazed curtain walls;
- Some site work has started and the green roof installation is expected to start soon;
- The City has indicated our final submission of Site Plan documents meets the requirements for finalization of the Site Plan Agreement. The final Site Plan Agreement (SPA) is expected shortly for review and signing by the Board;
- The portables will be removed and the landscaping work completed once the addition and work in the existing building are complete, which is expected in the spring/summer of 2018.

Please share this information with your school community. Please also advise parents to check the Board website for updated information on the project at:

<http://www.tcdsb.org/schools/stpaschalbaylon/News/SchoolRenovations/Pages/default.aspx>

Yours truly,

Deborah Friesen, OAA, LEED AP
Senior Coordinator, Capital Development

Copy: A. Sangiorgio, Associate Director, Planning & Facilities
M. Puccetti, Superintendent, Facilities Services
M. Zlomislac, Senior Manager, Capital Development
K. Elgharbawy, Senior Coordinator, Maintenance & Energy
J. Yan, Senior Coordinator, Communications

M. Rizzo, Trustee
P. Aguiar, School Superintendent
L. Kahssay, Project Supervisor
A. Rashid, Senior Coordinator, Operations
E. Szekeres Milne/A. Winterhoff, Communications